## Ocean Beach Stormwater & Sanitary Improvemnts Phase 1

Galvin Bros., Inc./ Madhue Contracting, Inc., a JV 10/22/2023 10/29/2023 11/5/2023 23 24 25 26 27 28 29 30 31 1 2 3 4 5 6 7 8 9 10 11 12 TASK ID TASK M T W TH F Sa Su M T W TH F Sa Su M T W TH F Sa Su NOTES 1 **DEC Permit** 2 Meetings with Property Owners  $X \mid X \mid X \mid X \mid X$ 3  $X \mid X \mid X \mid X \mid X$ 4 Remove Planter on VOB Property at Castaway 5 6 Remove Concrete along new Stormwater path on Bay Way  $X \mid X \mid X \mid X \mid X$ 7 Between Dehnhoff Walk & Bayberry Walk  $X \mid X \mid X$ 8 Between Bayberry Walk & Ocean Breeze Walk  $\mathbf{X} \mathbf{X} \mathbf{X}$  $\mathbf{X} \mid \mathbf{X}$ 9 Between Ocean Breeze Walk & Evergreen Walk  $X \mid X \mid X \mid X$ 10 Between Evergreen Walk & Surfwalk 11 12 Mobilize Crane & Steel Sheets for SOE  $\mathbf{X} \mid \mathbf{X}$ 13 Drive Sheets for SOE X X X XOvertime Maybe Required 14 Mobilize Dewatering Materials and Equipment  $\mathbf{X} \mid \mathbf{X}$  $X \mid X \mid X \mid X$  $\mathbf{x} \mathbf{x} \mathbf{x} \mathbf{x} \mathbf{x} \mathbf{x}$ 15 Installation of Well points 16 X 17 **Delviery of Nyoplast Drains** Pending Delivery Confirmation  $\mathbf{X} \mathbf{X} \mathbf{X}$ Installation Trench and Well Points for Stormwater on Bay Walk 18 Location TBD 19  $\mathbf{X} \mid \mathbf{X}$  $X \mid X \mid X$ 20 Test Pits @ Santiary Manholes Including Well Points 21 22